

Pleasant Valley Road Schedule

From	To	
11/22/12	11/24/12	BASE AND STRIPING Finish Base Pavements on Pleasant Valley Finish Base Pavements on US 42 Stone Walking Path Surface Walking Path Complete Storm Drainage on US 42 Top Phases of Type A Boxes Grade Yards and Utility Strips on Pleasant Valley Profile Mill "West" end of project Move "NB" US 42 dedicated L turn lane towards Gunpowder (To allow for Island Installation)
11/25/12	11/30/12	CONCRETE ISLANDS AND TRAFFIC LOOPS Install Conduit under sidewalks for Traffic Loops Install Traffic loops in Base Place Sidewalks/Walking Paths Over Conduit Finish Curbs and Gutters (Small Tie-In Areas) Finish Concrete Islands on US 42 Finish Concrete Islands on Pleasant Valley Place Guardrail Systems Dress Yards and Utility Strips for Sod Install Sod Begin Surface on Pleasant Valley / Gunpowder Form and Pour remaining portion of upper retaining wall
12/1/12	12/8/12	SURFACE AND STRIPING Asphalt Milling on US 42 Place Surface on US 42 Finish work "behind Curbs"